

**Monthly Progress Report of Projects Undertaken through XV Finance Grants
(Million Cities)**

Name of ULB:- DHANBAD MUNICIPAL CORPORATION , DHANBAD

Reporting Month: July- 2022

A. Improvement of Ambient Air Quality

Sl. No.	Name of Projects/Procurement approved by HLMC	Approved Project Cost (INR)	Physical Progress			Financial Progress (INR)	UC Submitted (INR)	Remarks
			Completed (Y/N)	Work in Progress (%)	Tender Floated (Y/N)			
1	Installation of Continuous Air Quality Monitoring System with O&M	825.00	N	N	Y	N	N	LOA Issued
2	Water sprinkling system (WSS) (9000 Ltr.) with ante smog gun	160.00	Y	100%	Y	160 Lakh	N	Complete
3	Water sprinkling system (WSS) (5000 Ltr.)	60.00	Y	100%	Y	60 Lakh	N	Complete
4	धनबाद नगर निगम क्षेत्रान्तर्गत कतरास अंचल के स्थानों यथा कतरास बाजार, छाताबाद, गुहिबांध, मोदिडीह, तेतुलमारी, सिजुआ अंगारपधरा, लोदिया घौड़ा, कटहल घौड़ा, रोमदा, लोयाबाद इत्यादि में पेवर ब्लॉक बिछाने का कार्य।	150.00	Y	100%	Y	104.68 Lakh	N	Work Completed
5	धनबाद नगर निगम क्षेत्रान्तर्गत छाताटाड़ अंचल के स्थलों यथा पाण्डरपाला भरत चौक, मिल्लतगंज, रहमतगंज, भूली बस्ती, भूली ब्लॉक A,B,C,D एवं E आजाद नगर, न्यू आजाद नगर, आरामोड, कुसुंदा, केंदुआ, लोयाबाद रोड, पुटकी बाजार, गोधर, काठगोला कच्ची बलिहारी, बरोरिया, भागाबाध, खरिकाबाद इत्यादि में पेवर ब्लॉक बिछाने का कार्य।	150.00	Y	100%	Y	104.68 Lakh	N	Work Completed
6	धनबाद नगर निगम क्षेत्रान्तर्गत धनबाद अंचल के स्थलों यथा पतराकुली, बरमासिया, हाउसिंग कॉलोनी, भूदा बस्ती, तेलीपाड़ा धुवाटाड़, मनईटाड़ बस्ती, मनईटाड़ श्रीनगर कॉलोनी, बारमासिया बच्चा जेल, शंकर नगर कॉलोनी, हीरापुर हटिया, विनोद नगर, अम्बेडकर नगर, आदर्श नगर, मास्टरपाड़ा, अंजतापाड़ा एतवाशिनगर, गौधीनगर सब्जी बागान, श्रीरामपुर, चांदमारी, हल्दी पट्टी, शिव मंदिर, विकास नगर मटकुरिया, हर्ष विहार कॉलोनी, कुसुम विहार, कोलाकुसुमा, न्यू बैंक कॉलोनी, वि०आई०पी० कॉलोनी इत्यादि में पेवर ब्लॉक बिछाने का कार्य।	300.00	Y	100%	Y	239 Lakh	N	Work Completed

7	धनबाद नगर निगम क्षेत्रातर्गत झरिया अचल के स्थलों यथा झरिया चौक से नुनूडीह मोड़, लोदना नं0 4, नुनूडीह बस्ती, खपडा धौडा, धनसार मोड़, बस्ताकोला, शिमला बहाल बस्ती, ऐना बस्ती, भिवट्टी बस्ती, सोनार बस्ती रोड, ऐना कोठी रोड, सखी बागान, माझी बस्ती, कोडिया पट्टी, दाल पट्टी, झरिया बाजार इत्यादि में पेंवर ब्लॉक विधाने का कार्य।	200.00	N	90%	Y	102.63 Lakh	N	90% work done
8	धनबाद नगर निगम क्षेत्रातर्गत सिन्दरी अचल के स्थलों यथा पाथरडीह, चासनाला, सुदामडीह, भौरा, मोहलबनी बस्ती, शहरपुरा, रांगामाटी, काण्ड्रा, वी0आई0टी0 सिन्दरी, डोमगाढ, सिन्दरी बस्ती, पाथरडीह अजेमरा, रोडबाघ, मनोहरस्टांड, टासरा, न्यु मोतीनगर इत्यादि में पेंवर ब्लॉक विधाने का कार्य।	200.00	N	93%	Y	98.15 Lakh	N	93% work done
9	बैंक मोड़ से केन्दुआ चौक होते हुए पुटकी एवं कतरास मोड़ तक।	720.00	N	N	Y	N	N	Re-Tender
10	धनसार मोड़ से वी0आई0टी0 चौक होते हुए सिन्दरी एवं शहरपुरा तक।	900.00	N	N	Y	N	N	Tender is in final stage
11	मोहलबनी रमशान घाट में विद्युत शवदाह गृह निर्माण कार्य।	200.00	N	100%	Y	42 Lakh	N	80% work done
12	Green Patch Const. work from Howrah Motor to Joraphatak Chowk & Kala Bhawan to Hirapur via Golf Ground around Bekar Bandh under DMC	166.00	N	N	Y	N	N	Work Order Issued
13	Construction Of Proposed Play Ground With Green Patch And Multi Sports Activity At Dhustand, Barmasia Maidan In Ward No 30 Under Dmc Dhanbad	255.00	N	N	Y	N	N	Re-Tender
14	Construction Of Proposed Play Ground With Green Patch And Multi Sports Activity At Patrakulhi Maidan In Ward No. 30 Under Dmc Dhanbad	168.00	N	N	Y	N	N	Re-Tender
15	Construction Of Proposed Play Ground With Green Patch And Multi Sports Activity At Birsa Samiti Football Ground In Ward No 55 Under Dmc Dhanbad	314.00	N	N	Y	N	N	Re-Tender
16	Construction Of Proposed Play Ground With Green Patch And Multi Sports Activity At Telipada In Ward No. 25 Under Dmc Dhanbad	200.00	N	N	Y	N	N	Re-Tender
17	Electric Crematorium (Matkura)	200.00	N	N	Y	N	N	Agreement in Process
18	Fixing of Paver Block along Road at Different Location in ward No. 3	69.00	25%	N	Y	N	N	Work in progress
19	Fixing of Paver Block from CISF Camp to Bhehatand Road in ward no. 6	66.00	N	N	Y	N	N	LOA Issued
20	Fixing of Paver Block from Loyabad Chowk to Loyabad Railway Fatak in ward No. 8	52.00	N	N	Y	N	N	Work in progress

21	Fixing of Paver Block from Putki Hospital to Khatal in ward No. 9	32.00	N	20%	Y	N	N	Work in progress
22	Fixing of Paver Block Difference Location in ward No. 12	46.00	N	N	Y	N	N	LOA Issued
23	Fixing of Paver Block Difference Location in ward No. 13	65.00	N	N	Y	N	N	LOA Issued
24	Fixing of Paver Block Difference Location of Kamarmakdumi Road in ward No. 14	32.00	N	50%	Y	N	N	Work in progress
25	Fixing of Paver Block Difference Location of Aam Bagan Road in ward No. 15	51.00	N	60%	Y	N	N	Work in progress
26	Fixing of Paver Block Difference Location of Kabadi Basti Road and Bhuli More in ward No. 19	52.00	N	15%	Y	N	N	Work in progress
27	Fixing of Paver Block Difference Location in ward No. 20	50.00	N	5%	Y	N	N	Work in progress
28	Fixing of Paver Block Difference Location in ward No. 21	51.00	N	N	Y	N	N	LOA Issued
29	Fixing of Paver Block Difference Location in ward No. 24	66.00	N	35%	Y	N	N	Work in progress
30	Fixing of Paver Block Difference Location in ward No. 25	46.00	N	N	Y	N	N	Work in progress
31	Fixing of Paver Block Difference Location of Housing Colony in ward No. 28	65.00	N	N	Y	N	N	LOA Issued
32	Fixing of Paver Block Difference Location of Football Maidan Barmasia Road in ward No. 29	66.00	N	N	Y	N	N	LOA Issued
33	Fixing of Paver Block Difference Location in ward No. 31	63.00	N	N	Y	N	N	LOA Issued
34	Fixing of Paver Block Difference Location of Housing Colony in ward No. 32	31.00	N	35%	Y	N	N	Work in progress
35	Fixing of Paver Block Difference Location of Football Maidan Barmasia Road in ward No. 29	31.00	N	N	Y	N	N	LOA Issued
36	Fixing of Paver Block Difference Location in ward No. 35	63.00	N	100%	Y	N	N	Work in progress
37	Fixing of Paver Block Difference Location in ward No. 48	45.00	N	15%	Y	N	N	Work in progress
38	Fixing of Paver Block Difference Location in ward No. 47	92.00	N	N	Y	N	N	LOA Issued
39	Fixing of Paver Block Difference Location in ward No. 49	66.00	N	60%	Y	N	N	Work in progress
40	Fixing of Paver Block Difference Location in ward No. 50	110.00	N	N	Y	N	N	LOA Issued
41	Fixing of Paver Block Difference Location in ward No. 52	31.00	N	N	Y	N	N	Work in progress
42	Fixing of Paver Block Difference Location in ward No. 53	24.00	N	N	Y	N	N	LOA Issued
43	वार्ड सं० 17 में अमन सोसाइटी गेट नं० 01 में हनुमान मंदिर से अक्सा मस्जिद तक एवं भूली बस्ती रोड तक कालीकृत पथ का मरम्मतिकरण कार्य।	64.00	N	N	Y	N	N	Re- Tender
44	वार्ड सं० 20 एवं 21 में बस स्टैण्ड से डिनोबली स्कूल होते हुये सर्वश्वरी आश्रम, नाला तक कालीकृत पथ का मरम्मत कार्य।	71.00	N	N	Y	N	N	Re- Tender
45	वार्ड सं० 25 में हीरापुर पानी टंकी (धनबाद-गोविन्दपुर मुख्य पथ) के आगे से लेकर लॉ कालेज मोड़ के आगे तक कालीकृत पथ का मरम्मत कार्य।	131.00	N	30%	Y	N	N	Agreement in Process
46	वार्ड सं० 29 में जी०एन० कालेज (मुदा मेन रोड) से मुदा बस्ती होते हुये भागीरथ महतो के घर तक कालीकृत पथ का मरम्मत कार्य।	92.00	N	N	Y	N	N	Agreement in Process


47	गार्ड सं० 30 में मुदा रानी रोड से फुटबॉल ग्राउण्ड, दुर्गा मंदिर मनोज रजक हॉउस से होते हुये पतराकुली लाला बस्ती मुन्ना जेनरल स्टोर तक कालीकृत पथ का मरम्मति कार्य।	108.00	N	N	Y	N	N	Agreement in Process
48	गार्ड सं० 30 में गोल बिल्डींग मोड से छठ तालाब एवं मॉर्डन इफेन्ट स्कूल होते हुये भोगता मंदिर तक कालीकृत पथ का मरम्मति कार्य।	78.00	N	N	Y	N	N	Re- Tender
49	गार्ड सं० 31 एवं 32 में पुराना बाजार पानी टकी से टेम्पल रोड होते हुये रेलवे फाटक (पुराना बाजार) तक कालीकृत पथ का चौडीकरण एवं मरम्मति कार्य।	215.00	N	N	Y	N	N	Re- Tender
50	गार्ड सं० 33 में झरिया सिन्दरी मेन रोड से न्यू दिल्ली, सी०आई०एस०एफ० कैम्प होते हुये धनबाद रांची मेन रोड, (मटकुरिया चेक पोस्ट) तक कालीकृत पथ का निर्माण।	134.00	N	N	Y	N	N	Agreement in Process
51	गार्ड 54 में A1 बंगलों से प्रियदर्शनी पार्क, सी०आई०एस०एफ० कैम्प, आर०के० - कॉलोनी, के०डी० कॉलोनी होते हुए लॉयन्स पब्लिक स्कूल तक एवं मिहीर के दूकान से शिव कुमार एवं मनोज सिंह के से होते हुए सुरेश सिंह के घर तक कालीकृत पथ का मरम्मति कार्य।	171.00	N	95%	Y	156.71	N	95% Work in Progress
52	गार्ड संख्या 55 में (1) जय हिन्द माड (बिरसा मर्मति) से आर०एम०एल० 16 राधा कृष्ण मंदिर, आई० एम० 564 होते हुए हीरक गुरुद्वारा रोड (आई०एम० - 575 के नजदीक) एवं (2) बरुडीह बस्ती के टमामबाड़ा से देवाशिश डेकोरेटर्स होते हुए आर०एम०एल० - 101 तक कालीकृत पथ का मरम्मति कार्य।	206.00	N	70%	Y	N	N	25% Work in Progress
TOTAL		7803.00				1067.85		

B. Water Supply, Water Conservation Measures, Solid Waste Management & Sanitation

Sl. No.	Projects/Procurement approved by HLMC	Approved Project Cost (INR)	Physical Progress			Financial Progress (INR)	UC Submitted (INR)	Remarks
			Completed (Y/N)	Work in Progress (%)	Tender Floated (Y/N)			
1	Smart Litter Bins at Strategic Location	27.50	Y	100%	Y	27.5 Lakh	N	Complete
2	FSTP 5 MLD in Different Location	450.00	N	N	Y	N	N	Tender is in final stage
3	E-Waste Collection Centers	55.00	N	N	N	N	N	DPR preparation is going on and Land has been Identified
4	C&D Waste Processing Plant	1000.00	N	N	Y	N	N	Tender is in final stage
5	Bio Medical Waste Processing Plant (1 TPH) with 5 years O&M	700.00	N	N	N	N	N	DPR preparation is going on and Land has been Identified
6	On site Composter	50.00	Y	100%	Y	50 Lakh	N	Complete
7	Material Recovery Facility	120.00	N	N	N	N	N	DPR preparation is going on and Land has been Identified
8	मैकेनिकल स्वीपिंग मशीन का क्रय, संचालन एवं रख-रखाव कार्य With O&M	450.00	Y	100%	Y	450 Lakh	N	Complete
9	नाली सफाई कार्य के लिए Desludging machine का क्रय, संचालन एवं रख-रखाव कार्य with O&M	325.00	Y	100%	Y	300	N	Complete
10	Suction Machine (small) का क्रय, संचालन एवं रख-रखाव कार्य पूजा O&M	60.00	Y	100%	Y	60 Lakh	N	Complete
11	JCB 4 DX with attachment	90.00	Y	100%	Y	82.26 Lakh	N	Complete
12	Water Harvesting (Ward Vikash Kendra, Vivah Bhawan, Parks, DMC Circle Office, Community Toilet & at other Places)	100.00	N	N	Y	N	N	Work in progress
13	Bobcat Skid-Steer Loaders	45.00	Y	100%	Y	40 Lakh	N	Complete
14	Rejuvenation of Dewghari Dham(Baniyahir Talab)	314.00	N	N	N	N	N	DPR preparation is going on
15	Weed Harvester for Pond Cleaning	300.00	N	N	Y	N	N	Tender Published
16	Automatic Sanitary pad vending machine	21.00	Y	100%	Y	21 Lakh	N	Complete
17	CT Inclinator	15.00	Y	100%	Y	15 Lakh	N	Complete
18	CT Civil Work	15.00	N	N	N	N	N	Tender Process started
19	CT Horticulture with Green Fencing	8.00	N	N	N	N	N	Tender Process started
20	बाई शेरान का पत्रक का प्रसारण का प्रारंभ एवं जीर्णोद्धार कार्य।	14.00	N	95%	N	12.75 Lakh	N	95 % Work done
21	बाई शेरान का पत्रक का प्रसारण एवं जीर्णोद्धार कार्य।	45.00	N	90%	N	35.99 Lakh	N	90% Work done
22	बाई शेरान का पत्रक का प्रसारण एवं जीर्णोद्धार कार्य।	18.00	N	90%	N	16.38 Lakh	N	90% Work done
23	बाई शेरान का पत्रक का प्रसारण एवं जीर्णोद्धार कार्य।	35.00	N	90%	N	32.32 Lakh	N	90 % Work done
24	बाई शेरान का पत्रक का प्रसारण एवं जीर्णोद्धार कार्य।	42.00	N	90%	N	N	N	90% Work done

25	वार्ड संख्या 05 रानीबाघ लकड़का बस्ती तालाब का संरक्षण एवं जीर्णोद्धार कार्य।	18.00	N	N	N	N	N	Work in progress
26	वार्ड संख्या 04 वेस्ट मोदिडीह तालाब का संरक्षण एवं जीर्णोद्धार कार्य।	13.00	N	90%	N	N	N	90% Work done
27	वार्ड संख्या 06 सिजुआ 12 बड़ा तालाब का संरक्षण एवं जीर्णोद्धार कार्य।	45.00	N	N	N	N	N	Work in progress
28	वार्ड संख्या 11 अलकुसा छठ तालाब का संरक्षण एवं जीर्णोद्धार कार्य।	8.00	N	10%	N	N	N	10% Work done
29	Tractor hydraulic trolley	100.00	N	N	N	N	N	Work in progress
30	Solar Panel in Public Toilet (5 KW)	50.00	N	N	N	N	N	Work in progress
31	IEC and Capacity Building	300.00	N	N	N	N	N	Work in progress
32	Cold fogging machine – 5 Nos. with O&M	200.00	N	N	N	N	N	Work in progress
33	Vehicle Mounted Fogging Machine – 5 Nos.	50.00	N	N	N	N	N	Work in progress
TOTAL		5083.50					1143.2	

Signature:



Name: Sri. Satyendra Kumar

Designation: Municipal Commissioner