

**Monthly Progress Report of Projects Undertaken through XV Finance Grants
(Million Cities)**

**Name of ULB:- DHANBAD MUNICIPAL CORPORATION , DHANBAD
Reporting Month: Dec- 2021**

A. Improvement of Ambient Air Quality

Sl. No.	Name of Projects/Procurement approved by HLMC	Approved Project Cost (INR)	Physical Progress			Financial Progress (INR)	UC Submitted (INR)	Remarks
			Completed (Y/N)	Work in Progress (%)	Tender Floated (Y/N)			
1	Installation of Continuous Air Quality Monitoring System with O&M	825.00	N	N	Y	N	N	Tender is in final Stage
2	Water sprinkling system (WSS) (9000 Ltr.) with ante smog gun	160.00	N	N	Y	N	N	Purchase order placed
3	Water sprinkling system (WSS) (5000 Ltr.)	60.00	N	N	Y	N	N	Purchase order placed
4	धनबाद नगर निगम क्षेत्रान्तर्गत कतरास अंचल के स्थानों यथा कतरास बाजार, छाताबाद, मुहियाबां, मोदिडीह, तेतुलमाशी, सिजुआ अंगारपथरा, लोहिया धौडा, कटहल धौडा, रोमादा, लोयाबाद इत्यादि में पेंवर ब्लॉक बिछाने का कार्य।	150.00	N	8	Y	0.09	N	8% work done
5	धनबाद नगर निगम क्षेत्रान्तर्गत छाताटांड अंचल के स्थानों यथा पाण्डरपाला भरत चौक, भिल्लतरांज, रझमतरांज, भूली बस्ती, भूली ब्लॉक A,B,C,D एवं E आजाद नगर, न्यू आजाद नगर, आरामोड, कुसुंजा, केन्डुआ, लोयाबाद रोड, पुटकी बाजार, गोधर, कातगोला कच्ची बलिहारी, बरोरिया, भोगाबां, खरिकाबाद इत्यादि में पेंवर ब्लॉक बिछाने का कार्य।	150.00	N	10	Y	0.12	N	10% work done

6	धनबाद नगर निगम क्षेत्रांतर्गत धनबाद अंचल के स्थलों यथा पतराकुल्ही, बरमासिया, हाउसिंग कॉलोनी, भूदा बस्ती, तेलीपाडा धुवाटांड, मनईटांड बस्ती, मनईटांड श्रीनगर कॉलोनी, बारमासिया बच्चा जेल, शंकर नगर कॉलोनी, हीरापुर हटिया, विनोद नगर, अम्बेडकर नगर, आदर्श नगर, मास्टरपाडा, अंजतापाडा एतवारीनगर, गौधीनगर सब्जी बागान, श्रीरामपुर, चांदमारी, हल्दी पट्टी, शिव मंदिर, विकास नगर मटकुरिया, हर्ष विहार कॉलोनी, कुसुम विहार, कोलाकुसुमा, न्यु बैंक कॉलोनी, वि०आई०पी० कॉलोनी इत्यादि में पेवर ब्लॉक बिछाने का कार्य।	300.00	N	9	Y	0.1	N	9% work done
7	धनबाद नगर निगम क्षेत्रांतर्गत झरिया अंचल के स्थलों यथा इंदिरा चौक से नुनूडीह मोड़, लोदना नं० 4, नुनूडीह बस्ती, खपडा धौडा, धनसार मोड़, बस्ताकोला, शिमला बहाल बस्ती, ऐना बस्ती, भिक्ट्री बस्ती, सोनार बस्ती रोड, ऐना कोठी रोड, सब्जी बागान, माझी बस्ती, कोढिया पट्टी, दाल पट्टी, झरिया बाजार इत्यादि में पेवर ब्लॉक बिछाने का कार्य।	200.00	N	9	Y	0.1	N	9% work done
8	धनबाद नगर निगम क्षेत्रांतर्गत सिंदरी अंचल के स्थलों यथा पाथरडीह, चासनाला, सुदामडीह, भौरा, मोहलबनी बस्ती, शहरपूरा, रांगामाटी, काण्डा, बी०आई०टी० सिन्दरी, डोमगढ़, सिन्दरी बस्ती, पाथरडीह अजेमरा, रोड़ाबाघ, मनोहरटांड, टासरा, न्यु मोतीनगर इत्यादि में पेवर ब्लॉक बिछाने का कार्य।	200.00	N	8	Y	0.09	N	8% work done
9	बैंक मोड़ से केन्दुआ चौक होते हुए पुटकी एवं कतरास मोड़ तक।	720.00	N	N	Y	N	N	Tender Published
10	धनसार मोड़ से बी०आई०टी० चौक होते हुए सिन्दरी एवं शहरपुरा तक।	900.00	N	N	Y	N	N	Tender is in final Stage
11	मोहलबनी श्मशान घाट में विद्युत शवदाह गृह निर्माण कार्य।	200.00	N	20	Y	7 Lakh	N	20% work done
12	Green Patch Const. work from Howrah Motor to Joraphatak chowk & Kala Bhawan to Hirapur via Golf Ground around Bekar Bandh under DMC	166.00	N	N	Y	N	N	Tender Published
TOTAL		4031.00						

B. Water Supply, Water Conservation Measures, Solid Waste Management & Sanitation

Sl. No.	Projects/Procurement approved by HLMC	Approved Project Cost (INR)	Physical Progress			Financial Progress (INR)	UC Submitted (INR)	Remarks
			Completed (Y/N)	Work in Progress (%)	Tender Floated (Y/N)			
1	Smart Litter Bins at Strategic Location	27.50	N	N	Y	N	N	Tender Published
2	FSTP 5 MLD in Different Location	450.00	N	N	Y	N	N	Tender Published
3	E-Waste Collection Centers	55.00	N	N	N	N	N	DPR preparation is going on and Land has been identified
4	C&D Waste Processing Plant	1000.00	N	N	Y	N	N	Tender Published
5	Bio Medical Waste Processing Plant (1 TPH) with 5 years O&M	700.00	N	N	N	N	N	DPR preparation is going on and Land has been identified
6	On site Composter	50.00	Y	100	Y	50 Lakh	N	Complete
7	Material Recovery Facility	120.00	N	N	N	N	N	DPR preparation is going on and Land has been identified
8	सैकेनिकल स्वीपिंग मशीन का क्रय, संचालन एवं रख-रखाव कार्य With O&M	450.00	N	N	Y	N	N	Purchase order placed
9	नाली सफाई कार्य के लिए Desludging machine का क्रय, संचालन एवं रख-रखाव कार्य with O&M	325.00	N	N	Y	N	N	Purchase order placed
10	Suction Machine (small) का क्रय, संचालन एवं रख-रखाव कार्य यूजी O&M	60.00	N	N	Y	N	N	Purchase process is under process
11	JCB 4 DX with attachment	90.00	Y	100	Y	82.26 Lakh	N	Complete
12	Water Harvesting (Ward Vikash Kendra, Vivah Bhawan, Parks, DMC Circle Office, Community Toilet & at other Places)	100.00	N	N	Y	N	N	Tender Published
13	Bobcat Skid-Steer Loaders	45.00	N	N	Y	N	N	Tender Published
14	Rejuvenation of Devghari Dham(Baniyahir Talab)	314.00	N	N	N	N	N	DPR preparation is going on
15	Weed Harvester for Pond Cleaning	300.00	N	N	N	N	N	DPR preparation is going on
16	Automatic Sanitary pad vending machine	21.00	N	N	N	N	N	Tender Process started
17	CT Incinerator	15.00	N	N	N	N	N	Tender Process started
18	CT Civil Work	15.00	N	N	N	N	N	Tender Process started
19	CT Horticulture with Green Fencing	8.00	N	N	N	N	N	Tender Process started
TOTAL		4145.50						

Signature:

Name: **Sr. Satyendra Kumar**

Designation: **Municipal Commissioner**